SBR No - 13/2015-16 Dt- 30.04.2015

Original/Duplicate/ Triplicate

Contract Certificate

No...**First & Final** ... (For Other Works) Date : .....

Division: **Dasarahalli** Sub-Division:

Bill Received No...32..... Dated..... Cash Book Voucher No. ..... Dated.....

Scheduled Doctet No. 30/4/15..... Head of Account.....

Name of work (as per sanctioned estimate) - **Providing Asphalting to Kempegowda Nagara& Model Colony in Dasarahalli Ward No.15 T.Dasarahalli, Sub-Division**

Name of contractor and Full Address .....

Reference to Agreement No.

Certified that the measurements were taken by me on 30.4.15 and recorded in pages 28-33 42/051 ..... of measurements Book No 1803 and that the work is satisfactorily executed.

Contractor

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

Officer – in – charge of work

Certified that the measurements were checked by me on 30.4.15 .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Accountant II have been actually bought to the site of the work and contactor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement

If Memorandum of Payment **WORK CODE: 015-15-000025** *Sub-Division Officer*

		Amount
1.	Total Value of work done or supplies made as per account within	--
2.	Deduct amount to be held in reserve being.....percent Rs. ...	--
3.	-do- Balance	--
4.	Deduct Payments:	
	a) Amount of previous payment as in the Office Cash Book Voucher No. .....Dated.....S.D. No. ..... Amount adjusted towards cash advance recovery of	
	b) Payments cost store or other materials supplied.	
5.	Balance being unpaid value of work done held in reserve	
6.	Deduct cash advance made on the office Cash Book Voucher No. ..... dated.....less adjustments	
7.	Net amount due to or from contractor	
	Unadjusted items	
8.	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	

ಕಂದಾಯ ವಿಭಾಗಾಧಿಕಾರಿಯವರ ಕಛೇರಿ
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು -560 073.

Bill Amount - 1939130=00
IT - 38783=00
VAT - 77565=00
PSD - 96957=00
LWC - 19391=00
CBF - 1939=00
Roy - 19191=00
(-) 253826=00

Contractor Signature

Received Rs. .....(in words)

.....by cash and by adjustment on account Amount 1685304=00

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

Payment as per memorandum (For use in the office)

(In final settlement of all demand)

Witness:

1.

2.

Audited and admitted for Rs. 1939130=00

Passed by Cheque for Rs. 1685304=00

(Date .....

.....

by adjustment)

Stamp

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

Signature of the Contractor

Paid by me by Cheque No. 253826=00 Dated.....

Cash Rs. ..... Dated.....

Initials of office making payment dated.....

Accounts Superintendent Exe. Engineer

B.B.M.P. Dasarahalli Division

15/11/16

Executive Engineer

Sl. No	Description of item	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate Rs. Ps.	Cost	Qty	Cost	
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications	Cum			492.30	75.60	37217.88	492.30	37217.88	
2	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications. A. Plant Mix Method. Close graded granular sub-base material as per 400-1 For Grading- I Material	Cum			218.80	1298.16	284037.4	218.80	284037.4	
3	KSRRB M400- Wet Mix Macadam - KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification	Cum			218.80	1438.56	314756.9	218.80	314756.9	
4	KSRRB M500-6. Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Sqm			1094.00	34.56	37808.6	1094.00	37808.6	
5	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm			2267.5	3.02	6847.85	2267.5	6847.85	
6	KSRRB 500-7. Providing and applying tack coat on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications	Sqm			2267.5	18.74	42492.95	2267.5	42492.95	
7	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant 40 tonne capacity, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve the desired density, 50 /75mm compacted thickness with 3.3% bitumen but excluding cost of primer / tack coat with lead upto 1km including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH /Chapter 5. With 60/70 grade bitumen.	Cum			43.76	6908.76	302327.3	43.76	302327.3	
8	KSRRB M500-18. Providing and laying semi dense bituminous concrete with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.8 complete in all respects as per specifications 25-30mm compacted thickness with 5% bitumen 80/100 grade (Grading II)	Cum			68.03	9851.76	670215=00 672875.2	68.03	670215=00 672875.2	
9	Carriage of Mixed Material Page No.186 Note PWD SR Of 13-14 - Qty vide Itemn No.8+9	Cmtr			549.31	52.11	28624.5	549.31	28624.5	

Sl. No	Description of item	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate Rs. Ps.	Cost	Qty	Cost	
10	Disposal of Debris to the final place of disposal with all lead and lifet and as direction by the engineer in charge of the work, lead 4 km a)Basic Rate for haulage of materials as per item No.17.4/KSRRB :M100-4.1.... Rs 2.0 Tonne/Km B) Average earth of Work 1.28 Tonne /Km for Rs.2.00/Km C) Add loading and unloading Charges -	Per Cmtr			492.30	78.24	385175	492.30	385175	
11					—	—	—	—	—	
12	Providing and applying floor painting with ready mix paint in two coats (exluding priming coat) on new concrete / asbestos cement sheet / plastered surfaces brushing to give an even shade after preparing the surface after throughly cleaning oil, dirt, dust other foreign matter and sand papering including cost of materials, labour, complete as per specifications	Sqm			4.00	48.69	194.00	4.00	194	176284=00 / 176284 / 193913=00 / 176284=00 / 193913=00
							1765700=00		1765700=00	
							10% KRIDL Charges		17657	
							1% Labour Cess Charges		17657	
							Grand Total		1959927=00	

Certificate

1 Work done is satisfactory
2 There are no departmental issues made to the contractor
3 The contractor has supplied the materials in good condition

---

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಶಾಂತಳಾಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073.

Assistant Engineer